are to be issued by the programme officer and will have a unique number. Name of the person on work, his/her job card number, number of days worked and wages paid should be entered in the muster rolls. A copy of the muster roll will be kept in every Gram Panchayat and in the office of the Programme Officer for public inspection.

(b) to (d) Muster roll verification is being done by the respective State Governments. Reports on such verification are awaited.

Present status of PMGSY

389. SHRI MOTIUR RAHMAN: Will the Minister of RURAL DEVELOPMENT be pleased to state:

(a) what are the reasons for Pradhan Mantri Gram Sadak Yojana (PMGSY) lagging behind the planned completion targets;

(b) the action taken to complete PMGSY as per schedule; and

(c) the present status of PMGSY, State-wise?

THE MINISTER OF STATE IN THE MINISTRY OF RURAL DEVELOPMENT (SHRI CHANDRA SEKHAR SAHU): (a) to (c) A statement indicating physical and financial progress in implementation of Pradhan Mantri Gram Sadak Yojana (PMGSY) is enclosed. *(see* below) "Rural Roads" being a State subject, Projects under PMGSY are executed by State/UT Governments through their agencies *i.e.* SRRDA (State Rural Roads Development Agency) for monitoring, financial management and coordination at the State Level and Programme Implementation Units (PIUs) for programme implementation at the district level. In the case of Bihar and Tripura, Central Agencies have also been entrusted with the implementation of PMGSY. Some of the major constraints affecting the pace of implementation of the programme are:—

- Constraint of non-availability of adequate technical manpower.
- Procedural delay in tendering and award of works.
- Inadequate capacity of the Programme Implementation Units.
- Adverse climatic conditions.
- Non availability of critical construction material.

Steps have been taken for stepping up the pace of implementation of the programme through enhanced allocation of funds, augmentation of contracting capacity through modifications in Standard Bidding Document, provision of interest free advance to the contractors for procurement of plant and machinery, training of field staff including contractor's personnel, continuous and regular monitoring of the programme. States have also been advised to increase the number of programme implementing units, wherever necessary to ensure timely completion of the process of tendering and award of projects and also to strengthen contract management for ensuring timely execution of projects.

Statement

Physical and financial progress made in implementation of PMGSY

(Rs. in crore)

No.	States	Value of proposals cleared (Rs.)	Amount upto 15.10.2007 (Rs.)	No, of Road works sanctioned	No. of road works completed (upto Sept. 2007)	Length of road works approved	Length of road works completed (upto Sept. 2007)	Expenditure upto Sept. 2007 (Rs.)	% Exp. To amount released (upto Sept. 2007)
1	2	3	4	5	6	7	8	9	10
1	Andhra Pradesh	2189.94	1400.71	4698	4167	15495.73	11172.49	1275.13	91.03%
2	Arunachal Pradesh	646.71	283.68	519	365	2285.38	1498.64	233.15	82.19%
3.	Assam	3719.82	1307.35	2062	903	8223.54	2981.05	1170.95	89.57%
4A	Bihar (REO)	720.53	426.82	1130	741	2840.02	1704.27	361.66	84.73%
48	Bihar (NEAs)	4989.17	924.26	1966	168	12896.18	1517.63	754.69	81.65%
5	Chhattisgarh	3376.09	1949.63	3020	1690	14852.08	8663.80	1879.77	96.42%
6	Goa	9.72	10.00	90	72	178.16	158.70	5.32	53.20%
7	Gujarat	662.36	434.62	2002	1504	4548.68	3116.24	405.39	93.27%
8	Haryana	904.54	456.32	284	133	3279.57	2009.15	422.84	92.66%
9	Himachal Pradesh	1829.40	806.97	1764	721	10158.52	4991.37	735.54	91.15%
10	Jammu & Kashmir	844.80	217.55	420	90	2178.15	213.40	131.14	60.28%
11	Jharkhand	633.03	563.45	629	498	3362.37	2638.37	492.29	87.37%
12	Karnataka	1118.33	658.10	2170	1692	8859.98	5655.96	662.59	100.68%
13	Kerala	492.32	136.97	765	256	1570.31	461.82	114.57	83.67%

14	Madhya Pradesh	7751.25	3843.98	8076	3360	36549.54	15426.16	3405.91	88.60%
15	Maharashtra	1792.67	1213.59	3707	2190	11225.92	5769.12	908.18	74.83%
16	Manipur	273.04	180,50	849	528	1266.84	1044.05	131.64	72.93%
17	Meghalaya	185.34	123.17	373	304	917.02	720.43	112.57	91.39%
18	Mizoram	480.38	271.89	144	71	1926.32	1221.04	223.46	82.91%
19	Nagaland	320.69	161.56	237	180	2463.67	1589.37	152.18	94.19%
20	Orissa	3334.60	2351.48	3723	2236	12539.61	7432.36	1895.08	80.59%
21	Punjab	787.16	506.93	627	499	2807.94	1761.82	410.43	80.96%
22	Rajasthan	6004.38	4173.54	10329	7584	38724.70	25905.69	3650.53	87.47%
23	Sikkim	392.45	212.60	221	89	2119.21	1738.87	165.91	78.04%
24	Tamil Nadu	724.18	582.90	2604	2118	5040.68	3900.15	488.49	83.80%
25	Tripura	641.40	250.89	549	255	1561.96	613.48	143.71	57.28%
26	Uttar Pradesh	5206.06	2815.16	14366	9757	29321.72	17184.89	2560.19	90.94%
27	Uttaranchal	561.58	306.86	394	172	2713.17	722.43	248.42	80.96%
28	West Bengal	3456.60	1845.31	1718	913	10685.94	4941.55	1555	84.27%
	Total (States)	54048.54	28416.79	69706	43256	250593.21	13675430	24696.73	86.91%